

French Quarter Infrastructure Improvement Project

Status Update – May 1, 2017

The City of New Orleans, Department of Public Works, along with the Sewerage and Water Board of New Orleans, is currently implementing a \$6 million reconstruction project which calls for removing and replacing existing water and drainage lines, repairing the sewer line, repaving the roadway in concrete, installing new sidewalks when necessary and installing American with Disabilities Act-compliant curb ramps at intersections.

Status

100 (Canal – Iberville) Anticipated Construction Timeline: Apr. 24 – Jun. 29

- Completed: Installed 6 ft chain link fence
- Completed: Installed new signage for garbage collection and new freight zones
- Completed: Entergy Electric de-energized electric feed crossing and part of electrical duct bank
- Exploratory work every 50 ft to confirm location of existing utilities which may have shifted over time
- Locating sewer house connections on lake side of block to determine if conflicts will occur with new drainage/water lines
- Begin replacing water line, followed by installing individual “house” connections.
- Entergy Electric removing and replacing electrical duct banks.
- Entergy Gas installing 2 inch high pressure gas lines above the new waterline trench.

200 (Iberville – Bienville) Anticipated Construction Timeline: July 5 – August 29

- Ongoing exploratory work

300 (Bienville - Conti) Anticipated Construction Timeline: May 15 – Jun. 29

- Completed: Installed new signage for garbage collection and new freight zones
- Exploratory work every 50 ft to confirm location of existing utilities which may have shifted over time.
- Locating sewer house connections on lakeside of block to de-conflict new drainage/water lines.
- Entergy Electric started pulling existing cables from duct bank to prepare for duct bank replacement.

400 (Conti – St. Louis) Anticipated Construction Timeline: Jul. 5 – Aug. 29

- Possible exploratory work, no full road closures

500 (St. Louis - Toulouse) Anticipated Construction Timeline: Sept. 5 – Oct. 26

- Possible exploratory work, no full road closures

600 (Toulouse - St. Peter)

Anticipated Construction Timeline: Nov. 1 – Dec. 15

- Possible exploratory work, no full road closures

700 (St. Peter – St. Ann)

Anticipated Construction Timeline: Sept. 5 – Oct. 26

- Possible exploratory work, no full road closures

800 (St. Ann - Dumaine)

Anticipated Construction Timeline: Nov. 1 – Dec. 15

- Possible exploratory work, no full road closures

