

Community Update – September 2023

Marlyville-Fontainebleau Group C

Marlyville-Fontainebleau Group C is a full reconstruction project in both the Marlyville and Fontainebleau neighborhoods. The project spans across approximately 23-blocks, with 19 of the blocks being full reconstruction, with subsurface utility work.

Temporary inconveniences do tend to accompany infrastructure upgrades; however, in this case, the delays and access issues have been excessive. In recent months, leaders from the City Infrastructure Team have been conducting site visits and working closely with the combined Sewerage and Water Board New Orleans (SWBNO) / Department of Public Works (DPW) project management and construction contractor team. We are committed to holding all members of the team accountable to finding solutions for the issues holding up construction, as well as to getting this work completed with an improved quality of life for the community. Following is an update and path forward on completing this project without anymore extensive delays. Marlyville-Fontainebleau Group C is scheduled to be completed by fall 2023.

30-Day Forecast

Due to delays on this project crews will continue to work some weekends to meet critical deadlines outlined in this update. ***Residents will be notified ahead of any weekend work.***

Roadway restoration at S. Carrollton and Fig St. is currently being completed. There were road transitions at this intersection that needed to be corrected. The intersection of State Street Dr. and Fontainebleau Ave. will be completed along with the wearing course on the 3000 block of S. Carrollton. Panama Ct. roadway restoration is currently underway and will be completed by the end of September. Walmsley Ave. (between Versailles and State Street Dr.) will be completed during the month of September as well.

This project is expected to be substantially completed by the end of the September.

This **\$10.5M** Marlyville-Fontainebleau Group C project began September 2020. This project was designed by Schrenk, Endom & Flanagan and is being constructed by Wallace C. Drennan Inc. The scope of work varies block by block but includes the following:

- Scope of work includes replacing damaged underground water, sewer, and drainage lines
- Repaving the roadway
- Replacing damaged sidewalks and driveway aprons
- Installing ADA compliant curb ramps at intersections.

How to Stay Informed

Questions about this project may be directed to roadwork@nola.gov or to our RoadworkNOLA hotline 504.658.ROAD (7623) or **sign up for RoadworkNOLA text alerts by texting ROADWORK to 77295**, or go to ready.nola.gov/alerts to **create a whole profile and select the “roadwork” alert list.**